

MINUTES OF THE COMMITTEE CONSTITUTED FOR RIEVIEW AND RECOMONDATIONS OF QUOTATIONS FOR NON-SOR ITEMS HELD ON DT. 06-08-2026 @ 5.00PM. AT APCRDA OFFICE, RAYAPUDI, AMARAVATHI.

Sub: APCRDA - "WORLD BANK & ADB financed Amaravati Capital City Development Program related to "Completion of balance works viz., Architectural Finishes, Internal & External Electrical, Plumbing & Sanitary Fixtures, Fire Fighting Provisions, Lifts, DG, HVAC, Security Systems, External Development & Land Scaping etc., for Multi Storied Quarters of 432 Apartment units in 18 towers of (S+12) Floors Pattern Buildings for Hon'ble MLAs & Hon'ble MLCs and All India Services Officers near Nelapadu, Amaravati, Andhra Pradesh" on Lumpsum Contract (% Percentage Tender) System with the DLP of 2 Years"- **Agenda - Committee constituted For approval supplementary Non Sor items Rates - Approved- Reg.**

Ref:

1. APCRDA 38th Authority Meeting, Resolution No.467/2024 Dt. 16-10-2024
2. Administrative Sanction: G.O.RT.No. 676 of Municipal Administration & Urban
3. Development (CRDA)Department, Dt: 13-07-2025 for Rs.524.70 Crores.
4. Technical Sanction Vide No. 06/CE/ Project Office/2024-25, Dt. 30-12-2024 for Rs 524.70 Cr
5. Chief Engineer (H&B), APCRDA, Agreement No.04/MLA&MLC/H&B Housing/2025-26, Dt: 28-04- 2025
6. G.O. RT. No. 792 of Municipal Administration & Urban Development (CRDA) Department, Dt: 12-08-2025.
7. Approved Agenda of Committee-III vide MAU61-OPCS0AGNC(AGMT)/1/2024-HB-Part (1) dated 24.03,2026 Of the Commissioner, APCRDA, Amaravati.
8. Supplementary agreement 36/CE(H&B-H)/MLA&MLC Housing/supple-2/ H&B Housing /2025-26 Dt: 30.03.202
9. Rc.No. MAU61-USI/4/2026/Deviations, Date:31-07-2026


Group Director (ENC)
Chairman


Chief Engineer
Convenor

AGENDA:

For approval supplementary Non Sor items Rates

Vide reference 7th cited, a committee was constituted for scrutinizing the technical necessity, justification, reasonableness of rates, financial implications, contractual provisions, and other relevant aspects relating to Non-SoR Items, and make necessary recommendations for consideration and approval by the concerned Chief Engineer/Competent Authority.

The Committee shall scrutinize the technical necessity, justification, reasonableness of rates, financial implications, contractual provisions, and other relevant aspects relating to Non-SoR Items, and make necessary recommendations for consideration and approval by the concerned Chief Engineer/Competent Authority.	COMMITTEE Members		
	1. Sri. R.G. Krishna Reddy, Group Director (ENC), APCRDA	:	Chairman
	2. Sri B. Narasimha Murthy, Chief Engineer, ADCL	:	Member
	3. Sri Ch. Dhanunjaya, Chief Engineer, ADCL	:	Member
	4. Sri. P.V.K Bhaskar, Chief Engineer, APCRDA	:	Member
	5. Sri. M.V. Rao, Chief Engineer, APCRDA	:	Member
	6. Sri. G Sudhakar Reddy, Chief Engineer, AGICL	:	Member
	7. Sri.P. Muralidhar, Chief Engineer-PMU, APCRDA	:	Member
	8. Sri. K.S. Chatterji, Contract manager Expert, Pg Mc	:	Member
	9. Sri Harshavardhan, CE, Electrical, AGICL	:	Member
	10.Chief Engineer, APCRDA (Concerned)	:	Convener

Government vide Ref.1st cited reconstituted the APCRDA Authority for review and approval of scope and technical parameters relating to the tender document, review of technical, financial evaluation and finalization of bids, **deviations for works** to be executed under Lumpsum Contract (% Percentage Tender) System with an estimated cost of Rs.10 Cr and above on the lines of existing G.O.Ms.No.504, MA&UD(A1) Department, dt.12.07.2007 with the following Members of Committee III


Group Director (ENC)
Chairman


Chief Engineer
Convener

✓ It is to submit that, Administrative Sanction had been accorded by the Government vide reference 2nd cited and vide APCRDA 38th Authority Meeting, Resolution No. 467/2024 Dt. 16-10-2024 for Rs.524.70 Crores to take up the work "WORLD BANK & ADB financed Amaravati Capital City Development Program related to "Completion of balance works viz., Architectural Finishes, Internal & External Electrical, Plumbing & Sanitary Fixtures, Fire Fighting Provisions, Lifts, DG, HVAC, Security Systems, External Development & Land Scaping etc., for Multi Storeyed Quarters of 432 Apartment units in 18 towers of (S+12) Floors Pattern Buildings for Hon'ble MLAs & Hon'ble MLCs and All India Services Officers near Nelapadu, Amaravati, Andhra Pradesh" on Lumpsum Contract (% Percentage Tender) System with the DLP of 2 Years".

Technical sanction was accorded vide No. 06/CE/H&B(H)/2024-25, Dt. 30-12-2024, for an amount of Rs.524.00 Crores for the work "WORLD BANK & ADB financed Amaravati Capital City Development Program related to "Completion of balance works viz., Architectural Finishes, Internal & External Electrical, Plumbing & Sanitary Fixtures, Fire Fighting Provisions, Lifts, DG, HVAC, Security Systems, External Development & Land Scaping etc., for Multi Storeyed Quarters of 432 Apartment units in 18 towers of (S+12) Floors Pattern Buildings for Hon'ble MLAs & Hon'ble MLCs and All India Services Officers near Nelapadu, Amaravati, Andhra Pradesh" on Lumpsum Contract (% Percentage Tender) System with the DLP of 2 Years".

Accordingly, Tenders were invited through e-procurement platform, and the work was entrusted to M/s NCC Ltd, Hyderabad. Contract Agreement was concluded vide Agt., No: - 04/MLC & MLC Housing /H&B, Housing/2025-26, dt., 28.04.2025.

The agency commenced the execution of the work after entering into the agreement and has been carrying out the works as per the approved scope and conditions of the contract. At present, **the work is in the final stage of completion.** Further as per the instructions and as per the approved designs & drawings some of the items are to be executed as Supplemental items of the work, comprising both SOR and NON SOR items. Certain essential works not included in the SOR are necessary for the complete functionality of the project.


In this contest, the following Non SOR items are proposed to be executed to ensure smooth, efficient and timely handing over of MLA, MLC, AIS quarters in all aspects. These items are indispensable for achieving operational readiness, safety compliance and user convenience, and therefore warrant due approval and execution.

S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
NON SOR SUPPLEMENTALITEMS						
Non-SOR. 1	Providing and fixing powder coated mild steel shaft door with frame and shutter fabricated from skin-pass galvanized iron sheets conforming to IS:513 (D Quality) and galvanized as per IS:277 with minimum zinc coating of 120 g/sqm. The door frame shall be manufactured from 1.20 mm thick GI sheet, pressed to single rebate profile of size 100 mm × 58 mm and filled with polyurethane foam insulation. The shutter shall be manufactured from 0.80 mm thick GI sheet,	Sqm	442	10957	4845843	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate;


Group Director (ENC)
Chairman


Chief Engineer
Convenor

S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
	forming a 46 mm thick fully flush double skin construction with lock seam joints at stile edges and honeycomb kraft paper core infill. The shutter surface shall be treated with zinc phosphate primer and finished with polyester/epoxy polyester/polyurethane powder coating of approved shade and colour with coating thickness not less than 60-65 microns. The door shall be provided with 6 mm thick clear float vision glass of approved size and shape (circular/square/rectangular), stainless steel ball bearing butt hinges of 3 mm thickness, mortise sash lock with lever handles, mortise dead bolt and all necessary fittings, fixtures, fasteners and accessories complete as directed by the Engineer-in-Charge. The item shall include supply, fabrication, transportation, erection, fixing, finishing and making good the disturbed portions complete in all respects.					hence, the rate is considered reasonable. After evaluation, the adopted quotation rate was found to be the lowest and most reasonable among the available market rates. The rate has already approved for APCRDA Project office work. Hence the rate was adopted in this work
Non-SOR. 2	Providing and fixing in position complete Basketball Goal Post Set conforming to FIBA standards, consisting of heavy duty MS steel pole fabricated from MS pipe/box section of required size and thickness (minimum 3-5 mm), with required projection, including base plate (minimum 12 mm thick), duly primer coated and finished with two or more coats of approved synthetic enamel / powder coating.	No	3	80250	240750	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate; hence, the rate is considered reasonable. Therefore, three quotations were obtained from reputed suppliers in accordance with procurement procedures. On comparative evaluation, the quotation submitted by Rayzon Global LLP was found to be the lowest and most economical, and the adopted rate is lower than the prevailing market rate. The product conforms to FIBA standards and meets the required technical specifications
Non-SOR. 3	Providing and laying rubberized flooring Base coat 34mm , Top Layer 6mm thickness over podium slab top, conforming to IS 809:1992 (Rubber Flooring Materials for General Purposes) and laid as per IS 1197:1970 (Code of Practice for Laying of Rubber Floors), including surface preparation, adhesive, finishing,	Sqm	2900	5191	15052448	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate;


Group Director (ENC)
Chairman


Chief Engineer
Convenor

S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
	and all complete as directed by the Engineer-in-Charge and as per CPWD specifications.					hence, the rate is considered reasonable. Execution of dedicated developments including the Kids' Play Area and Walking Track built directly over the podium slabs at MLA, MLC & AIS Towers.
Non-SOR. 4	Gyp Board Fine Line Grid false ceiling for Toilets - False Ceiling: Supplying and fixing PVC Laminated Gyp Board Fine Line Grid false ceiling (GS-FLC-4.6 as per India Gypsum) in size 600 mm x 600 mm using 8 mm thick/ 9 mm thick Gyp Board sheet tiles of size 595 mm x 595 mm or 595 mm x 1195 mm conforming to IS 2095 - 1982 fixing to Gyp steel precoated GI wall angle of size 24 mm x 24 mm x of 0.40 mm thick along the perimeter of ceiling screw fixed to brick work/ partition at 610 mm c/c and suspending the frame work using precoated GI Tee section (24 mm x 32 mm x 0.3 mm) from soffit at 1220 mm c/c fixed with GI Soffit Cleat, royal plugs and steel expansion fasteners & connecting clip to the GI T section with 4 mm dia GI Rod with galvanized spring steel level clip of PVC universal holding clips system at 1200 mm c/c and fixing the 8 mm / 9 mm PVC Laminated Gyp board Sheet tiles of size 595 mm x 595 mm or 595 mm complete for finished item of work as per India Gypsum Ltd specification.	Sqm	11215	1218	13660105	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate; hence, the rate is considered reasonable. Executed for Toilets PVC Laminated Gyp Board Fine Line Grid false ceiling This execution was necessary to prevent future maintenance issues and achieve the required architectural finish. It is requested to approve this supplementary item to clear pending regular billing.
Non-SOR. 5	EXPANSION JOINT TREATMENT (TOP HORIZONTAL) Supply and Installation of Product BIZZAR 446 050 having grooved Flexible High Quality Elastomeric Inserts. The Inserts should be resistant to oils, acids, bitumen and high temperature resistant (-30°C to + 120°C) for hard weather conditions and is UV stabilized. Expansion Joint covers/ Profile should be Antibacterial and physiologically safe. The system should have solid Aluminum frames in mill finish. The System should be able to withstand a wheel Load of 30 kN for cars and 300kN for lorries, as per DIN 1991 Specifications. The system is designed for 20 mm Joint size, having a total Movement of 5mm of Joint width. The side Profile should have a MULTI HOLE mounting bracket allowing for secure fixing and flexible anchoring and excellent bonding with given slab surface/masonry/epoxy bedding. For Precise Transitions the factory supplied 25-40mm 995416 RMT connection pieces should be used during the installation of the cover system. Approved Make: BIZZAR OR INPROCORP JOINT MASTER.	Rmt	1236	<u>5500</u>	6795965	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate; hence, the rate is considered reasonable. The original estimate provided for a <u>200</u> mm thick Expansion Joint. However, as per the actual site conditions, the Expansion Joint thickness varies from <u>25 mm to 50 mm</u> only. Hence, the originally estimated item is not required, and the corresponding item has been proposed as a


Group Director (ENC)

Chairman


Chief Engineer

Convenor

S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
						supplementary/deviation item based on actual site requirements.
Non-SOR. 6	EXPANSION JOINT TREATMENT (BOTTOM HORIZONTAL) Supply and installation of Product strip model BIZZAR 23W-050 joints width for 25mm to 75mm in accordance with the requirements of the specifications below. The joint covers are designs utilizing extruded aluminum base members of 100mm along with the Snap in Tension Clip System. The material shall be such that it provides an Expansion Joints System suitable for Horizontal Ceiling to Ceiling Flat application. The Joint System shall utilize lightweight aluminum profiles exhibiting minimal exposed aluminum surfaces of 100mm mechanically locking with a specifically designed clip made up of stainless steel to facilitate movement. Throughout the normal movement cycle, the system shall demonstrate the ability to remain flat at all times and provide a flush transition between Opposing and adjacent finish construction BIZZAR or INPROCORP JOINT MASTER.	Rmt	1236	4500	5560335	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate; hence, the rate is considered reasonable. The original estimate provided for a 200 mm thick Expansion Joint. However, as per the actual site conditions, the Expansion Joint thickness varies from 25 mm to 50 mm only. Hence, the originally estimated item is not required, and the corresponding item has been proposed as a supplementary/deviation item based on actual site requirements.
Non-SOR. 7	EXPANSION JOINT TREATMENT (VERTICAL INTERNAL) Supply and installation of Product strip model BIZZAR 23W-050 joints width for 25mm to 75mm in accordance with the requirements of the specifications below. The joint covers are designs utilizing extruded aluminum base members of 100mm along with the Snap in Tension Clip System. The material shall be such that it provides an Expansion Joints System suitable for Vertical Wall to Wall Flat application. The Joint System shall utilize lightweight aluminum profiles exhibiting minimal exposed aluminum surfaces of 100mm mechanically locking with a specifically designed clip made up of stainless steel to facilitate movement. Throughout the normal movement cycle, the system shall demonstrate the ability to remain flat at all times and provide a flush transition between Opposing and adjacent finish construction BIZZAR or INPROCORP JOINT MASTER.	Rmt	500	3470	1735000	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate; hence, the rate is considered reasonable. The original estimate provided for a 200 mm thick Expansion Joint. However, as per the actual site conditions, the Expansion Joint thickness varies from 25 mm to 50 mm only. Hence, the originally estimated item is not required, and the corresponding item has been proposed as a


 Group Director (ENC)
 Chairman


 Chief Engineer
 Convenor

S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
						supplementary/deviation item based on actual site requirements.
Non-SOR. 8	EXPANSION JOINT TREATMENT (VERTICAL EXTERNAL) Providing & Fixing of Expansion Joint system related with the WALL to WALL (External) Location as per drawing and direction of engineer-In-Charge. Expansion Joint The design of the Joint Cover System should be such that the system should snap onto a 50mm wide, hook shaped aluminum clip. The system should have gasket seals on the edges to provide scratch protection to the wall finish and prevent accumulation of dust. The system should be in 6063 alloy in clear anodized matt finish. Provision of Moisture Barrier Membrane in the Joint System to have watertight joint is mandatory requirement for all external area as per the manufactures design and as approved by the Engineer-in-Charge, Approved Make: BIZZAR OR INPROCORP JOINT MASTER.	Rmt	500	<u>4590</u>	2295000	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate; hence, the rate is considered reasonable. The original estimate provided for a 200 mm thick Expansion Joint. However, as per the actual site conditions, the Expansion Joint thickness varies from 25 mm to 50 mm only. Hence, the originally estimated item is not required, and the corresponding item has been proposed as a supplementary/deviation item based on actual site requirements.
Non-SOR. 9	Treating Active leakage from Concrete walls Providing and grouting with single component Polyurethane Foam injection grout at dripping leakage locations, grout mixed at ratio of 10:1 (10 parts of Resin: 1 part accelerator) at the rate of 0.40kg/nozzle which will foam after reaction with water/ moisture, cream time <20 seconds, rise time <30 seconds, foam expansion more than 30 times. It has a mixed viscosity of <350 cP as per ASTM D 2196. Allow the PU foam grout to cure for 5 -10 mins. Providing and grouting with two component Polyurethane based resin injection grout mixed at ratio of 2:1 (2 parts of Base: 1 part Hardener) which will injected through same nozzle at the rate of 0.30kg/nozzle which gives Adhesion strength >2.5 MPa, Adhesion in wet concrete >1.5MPa, Elongation >80%. It has a mixed viscosity of <350 cP as per ASTM D 2196. The finished cost to include surface preparation, fixing of non -return valve injection packers at dripping leakage locations and damp patch locations, seal	Nos	14400	1800	25920000	As per the SoR 2025-26 The rate is Rs. 1989.00 Contract Profit 13.615% Rs. 270.80 Total Cost Rs. 2259.80 Adopted 20% less than total Cost and Rounding off Rs. 1800.00


Group Director (ENC)
Chairman



Chief Engineer
Convenor


S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
	the nozzles with polyester resin anchor grout Instant leak plug 0.2kg/nozzle. All the The application procedures shall be as per the direction of the Engineer In charge.					
Non-SOR. 10	Providing and laying grass lawn/grass lane with approved variety of grass (doob grass / selection no. 1 or as approved), including preparation of subgrade, dressing, supplying and spreading good earth of average 75 mm thickness, removing weeds, stones, and rubbish, leveling and compacting, planting of grass turf in lines or as directed, watering, rolling, and maintenance for a period of 30 days or till proper establishment of grass, complete as per the direction of the Engineer-in-Charge.	Sqm	3373	550	1855228	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate; hence, the rate is considered reasonable. Laying of grass lawn/grass turf was executed on the podium tops as part of the landscaping and beautification works, in accordance with the approved landscape drawings and site requirements. Since this item was not covered in the original estimate/BOQ, it has been proposed and included as a supplementary item in the working estimate.
Non-SOR. 11	Providing and constructing cement concrete saucer drain of required size and profile in CC 1:2:4 (1 cement : 2 coarse sand : 4 graded stone aggregate of 20 mm nominal size), including excavation in all kinds of soil, dressing and leveling of bed, providing and laying concrete in required slope, finishing the surface smooth with cement mortar 1:2, including curing, disposal of surplus excavated earth within lead up to 50 m, and all complete as per directions of the Engineer-in-Charge.	Rmt	1100	1100	1210000	The rate was approved in Project Office and PEB Sheds works same rate will consider. constructing cement concrete saucer drain for along with Cement roads, in accordance with the approved drawings and site requirements. Since this item was not covered in the original estimate/BOQ, it has been proposed and included as a supplementary item in the working estimate.
Non-	HVAC IDU Cover Removing, Cleaning inside the Unit, Cover Painting as per the colour shown & Refixing complete package including all Material & Manpower.	No	450	4200	1890000	The Rate is not available in any Government SoR. Adopted rate is


Group Director (ENC)
Chairman


Chief Engineer
Convenor

S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
SOR. 12						based on market quotations and is lower than the prevailing market rate; hence, the rate is considered reasonable. The HVAC indoor units installed during the initial phases of the project were found to be in poor, deteriorated condition due to prolonged exposure and site constraints. Corrective Action Taken: To restore the units to operational standards and ensure an acceptable aesthetic finish, comprehensive servicing and localized protective cover painting were carried out on-site.
Non-SOR. 13	Supply, installation, testing and commissioning of 200mm dia CI Y strainer	No	9	60542	544878	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate; hence, the rate is considered reasonable. Fire Protection Systems: Integrated into large-diameter fire main headers to ensure that debris doesn't clog sprinkler heads or deluge valves during an emergency
Non-SOR. 14	Supply, installation, testing and commissioning of 100mm dia CI Y strain	No	9	15798	142182	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate; hence, the rate is considered reasonable. Fire Protection Systems: Integrated into large-diameter fire main headers to ensure that debris doesn't clog


 Group Director (ENC)
 Chairman



 Chief Engineer
 Convenor


S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
						sprinkler heads or deluge valves during an emergency
Non-SOR. 15	Replacing and servicing, installation & testing commissioning of existing diesel engine set with suitable required spares installation, Testing and commissioning of diesel engine driven main fire pump suitable for automatic operation and consisting of following: complete in all respect as required a) Horizontal type, multistage, centrifugal pump of cast iron body & bronze impeller with stainless steel shaft, mechanical seal to ensure a minimum pressure of 3.5 Kg / sq.cm. at highest and farthest outlet at specified flow of 2280 lpm at 120 Mtr head conforming to IS 1520 b) Suitable HP, 1500 RPM water cooled with radiator, diesel engine conforming to relevant BS & IS standard complete with auto starting mechanism, 12 Volts / 24 Volts electric starting equipment, Diesel Tank, exhaust pipe extended upto 1 m. outside pump house duly insulated with 50mm thick glass wool with 1.0mm thick aluminum sheet cladding, residential silencer, instruments and protection as per specification, stop solenoid for auto stop in the event of fault with audio indications, painted with post office red colour etc as required. c) M.S. Fabricated common base plate, coupling, coupling guard, foundation bolts etc as required. d) Suitable cement concrete foundation duly plastered with anti-vibration pads as per technical specifications and as directed by engineer in charge Makes of Engines: Kirloskar / Cummins. Makes of Pumps: Kirloskar / Mather & Platt.	No	4	526995	2107980	The rate for the subject item is not available in any Government Schedule of Rates (SoR). Accordingly, the rate has been derived based on market quotations obtained from authorized agencies/manufacturers and verified through comparative market rate analysis. The adopted rate is found to be lower than the prevailing market rate and is therefore considered reasonable, justified, and acceptable. The scope of work involves supply of the required internal spares for the existing diesel engine set, comprehensive retrofitting, specialized mechanical servicing, installation, testing, commissioning, and performance verification, including all incidental charges. The work also includes rectification/replacement of worn-out and defective components necessary to restore the diesel engine set to its designed operating condition, along with a comprehensive warranty for a period of two (2) years from the date of successful commissioning.


 Group Director (ENC)
 Chairman


 Chief Engineer
 Convenor


S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
Non-SOR. 16	Replacing and servicing, installation & testing commissioning of existing main electrical pump engine set with suitable required spares installation, testing and commissioning of electrically driven horizontal, single outlet, centrifugal fire hydrant / sprinkler pump, suitable for automatic operation consisting of the following: a) Horizontal, end suction, centrifugal pump, suitable for operation on 415 volts $\pm$ 6%, 3 phase, 50 HZ A.C supply. The installation shall be complete with flexible coupling and coupling guard as required. Fire pump shall have C.I. casing, CS diffusers, bronze impeller (hard finished and dynamically balanced) and S.S. (304) Shaft with mechanical seal, capable for delivering 2280 LPM at outlet head of 120 mts. to ensure a minimum pressure of 3.5 Kg/Sqcm at the farthest or topmost hydrant / sprinkler. Pump shall be capable of furnishing not less than 150% of rated discharge at a head of not less than 65% of the rated head. The shut off head shall not exceed 120% of rated head. b) Squirrel cage induction motor, TEFC type suitable for operation on 415 volts, 3 phase 50 HZ A.C supply, for the above pump with synchronous speed of 2900 RPM, conforming to IP 55 protection & class F insulation. The motor shall conform to IS 325-1978 (up to date) with flexible coupling and coupling guard, complete as required) Suitable cement concrete foundation with plaster, complete with antivibration arrangement of cushy foot mountings. MS epoxy painted common base frame for pump complete as required. Flow : 2850LPM Head : 88mwc and as per technical specifications and as directed by engineer in charge	No	2	715413	1430826	The rate for the subject item is not available in any Government Schedule of Rates (SoR). Accordingly, the rate has been derived based on market quotations obtained from authorized agencies/manufacturers and verified through comparative market rate analysis. The adopted rate is found to be lower than the prevailing market rate and is therefore considered reasonable, justified, and acceptable. The scope of work involves supply of the required internal spares for the existing main electrical pump set, comprehensive retrofitting, specialized mechanical servicing, installation, testing, commissioning, and performance verification, including all incidental charges. The work also includes rectification/replacement of worn-out and defective components necessary to restore the diesel engine set to its designed operating condition, along with a comprehensive warranty for a period of two (2) years from the date of successful commissioning.
Non-SOR. 17	Replacing and servicing, installation & testing commissioning of existing Jockey pump set with suitable required spares installation, testing and commissioning of jockey pump (pressurization pump) comprising of the following: a) Vertical centrifugal pump, suitable for operation on 415 volts $\pm$ 6%, 3 phase, 50 HZ A.C supply. The installation shall be complete with Flexible coupling and coupling guard, complete as required. The pump casing shall be CI, shaft shall be SS & impeller / shaft sleeve / casing wearing	No	2	148945	297890	The rate for the subject item is not available in any Government Schedule of Rates (SoR). Accordingly, the rate has been derived based on market quotations obtained from authorized agencies/manufacturers and verified through comparative market rate


 Group Director (ENC)
 Chairman


 Chief Engineer
 Convenor

S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
	ring shall be bronze. The pump shall be provided with mechanical seal .b) Squirrel cage induction motor TEFC type for operation on 415 V, 3 phase 50 HZ AC supply for the above pump with a synchronous speed of 2900 R.P.M. with flexible coupling and coupling guard etc. as required. Flow: 180 LPM Head: 120mts and as per technical specifications and as directed by engineer in charge					analysis. The adopted rate is found to be lower than the prevailing market rate and is therefore considered reasonable, justified, and acceptable. The scope of work involves supply of the required internal spares for the existing Jocky pump set, comprehensive retrofitting, specialized mechanical servicing, installation, testing, commissioning, and performance verification, including all incidental charges. The work also includes rectification/replacement of worn-out and defective components necessary to restore the diesel engine set to its designed operating condition, along with a comprehensive warranty for a period of two (2) years from the date of successful commissioning.
Non-SOR. 18	Core cutting up to 100mm dia in reinforced cement concrete (RCC) work in walls, slabs, beams, columns, etc., of required diameter and depth using diamond core cutting machine, including marking of location, drilling, diamond core drilling for specified diameter for dia 50 to 100mm for Slab/ Wall thickness Upto 200mm including cutting reinforcement, scaffolding, etc, removal of concrete core, disposal of debris within lead up to 50 m, and making good the edges to required finish, complete as per the direction of Engineer-in-Charge.	Each	8766	568	4979088	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate; hence, the rate is considered reasonable.
Non-SOR. 19	Core cutting From 150mm to 250mm dia in reinforced cement concrete (RCC) work in walls, slabs, beams, columns, etc., of required diameter and depth using diamond core cutting machine, including marking of location, drilling, diamond core drilling for specified diameter for dia 50 to 100mm for Slab/ Wall thickness upto 200mm including cutting reinforcement, scaffolding, etc, removal of concrete core, disposal of debris within lead up to 50 m, and making good the edges to required finish, complete as per the direction of Engineer-in-Charge.	Each	11142	807	8991594	The structural works were completed earlier without providing openings for sanitary pipelines, HVAC ducts, and other service lines. During execution, it became necessary to cut holes in slabs, beams, and walls to accommodate these services as per site requirements. Hence, this item


Group Director (ENC)
Chairman


Chief Engineer
Convenor

S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
Non-SOR. 20	Core cutting From 75mm to 150mm dia in reinforced cement concrete (RCC) work in walls, slabs, beams, columns, etc., of required diameter and depth using diamond core cutting machine, including marking of location, drilling, diamond core drilling for specified diameter for dia 75 to 150mm for Slab thickness from 275mm to 500mm including cutting reinforcement, scaffolding, etc, removal of concrete core, disposal of debris within lead up to 50 m, and making good the edges to required finish, complete as per the direction of Engineer-in-Charge.	Each	6600	1376	9081600	has been proposed and included in the working estimate.
Non-SOR. 21	Retro fitting of passenger lifts Replacing, recondensing, restoring ,Installation and testing & commissioning of passenger elevator Electric Traction Passenger Lift of makes: Thyssenkrupp Elevator with Rated capacity :- 15 Passenger/1020Kg Floors :- G+12 floor (13Stops/13 Landings) Travel :- 40-42 mtrs Location of Lift Machine:- MRL Rated speed :- 1.5 to 1.75 mps VS Doors type :- COPO/TOPO Doors with frame having clear opening of 1000/1100 mm wide x 2100 mm high . COP (two panel) with SS face plate having metallic push buttons with Braille Code & luminous indicator around button with FPI, scrolling UP/DN LED indicator & with/without attendant key switch, OWD with audio-visual alarm, VAS in Telugu & English with intercom system with telephone instrument in Lift car, LMR & FCC/ground floor Clear Car size of 1600 mm wide x 1500 mm deep x 2400 mm high. CCTV surveillance system comprises of 2nos minimum 2.0MP FHD IP based vandal proof Dome camera in lift car & in LMR/inside lift shaft top aimed on Lift machinery & controller with NVR kept in LMR/FCC with HDR data backup for 60 days with 18" FHD TV monitor, to be kept in FCC/LMR as directed by Engineer In Charge LOP with SS face plate having recess/surface push button box for all landings with scrolling UP/DN LED indicator having metallic push buttons with Braille Code & luminous indicator around button with CPI, Lift car arrival & next travel direction audio-visual indication at all landings Lift controller based on microprocessor/ PLC with VVVF Drive having closed loop control system or VF regenerative closed loop, with IBMS compatible having necessary port, control panel duly wired with proper size & strength copper wire for power & control circuit, with provision for addition of floor/control card & allied accessories control panel having enclosure of 1.5mm CRCA sheet with powder coating with IP54 Protection class ARD complete with necessary SMF VRLA batteries Fireman controller having fireman switch at fire Landing-ground floor, Lift Machine of	No	10	3604870	36048700	The lifts under reference were originally supplied during the year 2019; however, the installation and commissioning could not be taken up at that time. Consequently, the lift equipment remained stored at the stilt floor of the building for an extended period. Upon restoration and resumption of the work during 2025, it was observed that a substantial portion of the equipment had deteriorated and become unserviceable due to prolonged storage and exposure to environmental conditions. It was also examined whether the existing lifts should be replaced with entirely new lift systems. However, in certain blocks, the lift doors, door frames, guide channels and allied components had already been installed. Procurement of new lifts would necessitate dismantling and removal of the existing installed components, resulting in avoidable wastage of materials and loss of residual value. Further, the salvaged value of the dismantled materials would be minimal when compared to their original cost. It is estimated that the provision of entirely new lift systems would involve an expenditure of approximately ₹55.00 lakh to ₹56.00 lakh per lift, leading to a

Group Director (ENC)
Chairman

Chief Engineer
Convenor

S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
	Gearless PMSM of suitable kW with Traction pulley, OSG, electromagnetic brakes, entire assembly mounted on adequate size girders duly fixed on LMR floor/ shaft walls complete with main/diverter traction sheaves, suspension wire ropes/belts of adequate size & strength Other mechanical parts such as 'T' section adequate size guide rails for car & counter weight with brackets fasteners, counter weight frame with necessary blocks, buffers with necessary support arrangement, MS pit ladder etc. erected with necessary steel work Minor civil work for alteration if any and erection of door frames and accessories, erection buffers, erection of lift machinery, adequate size core cuts if required & scaffolding for erecting guide rails fixing of girders for mounting lift machine etc. complete as per specification no. LFT. ?Lift shaft available having clear size of 2425 mm wide x 1925 mm deep 1600 mm Pit depth, 4150 mm Overhead etc as required including for Lift travelling up to eight floors or at a speed of 1.5 to 1.75 mps, for Lift having 1000/1100mm wide x 2100mm high clear entrance in 1.5mm thick SS 304 grade landing door [Two panel-as approved by Engineer-In-Charge], this includes all necessary accessories like LOP's with UP/DN buttons-arrows-indicators, extension of guide rails, shaft wiring with trucking, traveling cables, main hoisting ropes/belts, & OSG rope landing doors with all accessories etc. necessary for the normal safe functioning of lift installation complete. For Full Collective control system. General: - Job includes entire procedure of obtaining all necessary erection permissions & "License to Work the Lift" from Electrical Inspector (Lifts) with submission to the Engineer In Charge. Warrantee: - Job covers three years of onsite warranty for all the Lift parts with Full Comprehensive Annual Maintenance Contract as per the maintenance schedule.					substantial additional financial burden on the project. In view of the above and considering the present operational requirements, statutory safety standards, and the conditions stipulated for obtaining Lift NOC from the competent authority, comprehensive retrofitting and rehabilitation of the existing lift systems has been considered the most economical and technically feasible option. The scope of work includes replacement of the electronic control system, wire ropes, motor, drive mechanism, safety components, and all other associated materials and accessories required for safe and reliable operation, while retaining usable existing components, including the lift car cabin wherever found serviceable. The agency shall also carry out testing, commissioning and certification of the lifts and provide a comprehensive warranty for a period of two (2) years from the date of commissioning." Here with enclosed detailed report
Non-SOR. 22	Retro fitting of passenger lifts Replacing, recondensing, restoring ,Installation and testing & commissioning of passenger elevator Electric Traction Passenger Lift of makes: Thyssenkrupp Elevator with Rated capacity:- 15 Passenger/1020Kg Floors :- G+12 floor (13Stops/13 Landings) Travel :- 40-42 mtrs Location of Lift Machine:- MRL Rated speed :- 1.5 to 1.75 mps VS Doors type :- COPO/TOPO Doors with frame having clear opening of 1000/1100 mm wide x 2100 mm high . COP (two panel) with SS face plate having metallic push buttons with Braille Code & luminous indicator around button with FPI, scrolling UP/DN LED indicator & with/without attendant key switch, OWD with audio-visual alarm, VAS in Telugu & English with intercom	No	10	3604870	36048700 34614520	The lifts under reference were originally supplied during the year 2019; however, the installation and commissioning could not be taken up at that time. Consequently, the lift equipment remained stored at the stilt floor of the building for an extended period. Upon restoration and resumption of the work during 2025, it was observed that a substantial portion of the equipment had deteriorated and become unserviceable

[Signature]
Group Director (ENC)
Chairman

[Signature]
Chief Engineer
Convenor

S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
	system with telephone instrument in Lift car, LMR & FCC/ground floor Clear Car size of 1600 mm wide x 1500 mm deep x 2400 mm high. CCTV surveillance system comprises of 2nos minimum 2.0MP FHD IP based vandal proof Dome camera in lift car & in LMR/inside lift shaft top aimed on Lift machinery & controller with NVR kept in LMR/FCC with HDR data backup for 60 days with 18" FHD TV monitor, to be kept in FCC/LMR as directed by Engineer In Charge LOP with SS face plate having recess/surface push button box for all landings with scrolling UP/DN LED indicator having metallic push buttons with Braille Code & luminous indicator around button with CPI, Lift car arrival & next travel direction audio-visual indication at all landings Lift controller based on microprocessor/ PLC with VVVF Drive having closed loop control system or VF regenerative closed loop, with IBMS compatible having necessary port, control panel duly wired with proper size & strength copper wire for power & control circuit, with provision for addition of floor/control card & allied accessories control panel having enclosure of 1.5mm CRCA sheet with powder coating with IP54 Protection class ARD complete with necessary SMF VRLA batteries Fireman controller having fireman switch at fire Landing-ground floor, Lift Machine of Gearless PMSM of suitable kW with Traction pulley, OSG, electromagnetic brakes, entire assembly mounted on adequate size girders duly fixed on LMR floor/ shaft walls complete with main/diverter traction sheaves, suspension wire ropes/belts of adequate size & strength Other mechanical parts such as 'T' section adequate size guide rails for car & counter weight with brackets fasteners, counter weight frame with necessary blocks, buffers with necessary support arrangement, MS pit ladder etc. erected with necessary steel work Minor civil work for alteration if any and erection of door frames and accessories, erection buffers, erection of lift machinery, adequate size core cuts if required & scaffolding for erecting guide rails fixing of girders for mounting lift machine etc. complete as per specification no. LFT. ?Lift shaft available having clear size of 2425 mm wide x 1925 mm deep 1600 mm Pit depth, 4150 mm Overhead etc as required including for Lift travelling up to eight floors or at a speed of 1.5 to 1.75 mps, for Lift having 1000/1100mm wide x 2100mm high clear entrance in 1.5mm thick SS 304 grade landing door [Two panel-as approved by Engineer-In-Charge], this includes all necessary accessories like LOP's with UP/DN buttons-arrows-indicators, extension of guide rails, shaft wiring with trucking, traveling cables, main hoisting ropes/belts, & OSG rope					due to prolonged storage and exposure to environmental conditions. It was also examined whether the existing lifts should be replaced with entirely new lift systems. However, in certain blocks, the lift doors, door frames, guide channels and allied components had already been installed. Procurement of new lifts would necessitate dismantling and removal of the existing installed components, resulting in avoidable wastage of materials and loss of residual value. Further, the salvaged value of the dismantled materials would be minimal when compared to their original cost. It is estimated that the provision of entirely new lift systems would involve an expenditure of approximately ₹55.00 lakh to ₹56.00 lakh per lift, leading to a substantial additional financial burden on the project. In view of the above and considering the present operational requirements, statutory safety standards, and the conditions stipulated for obtaining Lift NOC from the competent authority, comprehensive retrofitting and rehabilitation of the existing lift systems has been considered the most economical and technically feasible option. The scope of work includes replacement of the electronic control system, wire ropes, motor, drive mechanism, safety components, and all other associated materials and accessories required for safe and reliable operation, while retaining usable existing components, including the lift car cabin wherever found serviceable.


Group Director (ENC)
Chairman


Chief Engineer
Convenor

S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
	landing doors with all accessories etc. necessary for the normal safe functioning of lift installation complete. For Full Collective control system. General: - Job includes entire procedure of obtaining all necessary erection permissions & "License to Work the Lift" from Electrical Inspector (Lifts) with submission to the Engineer In Charge. Warrantee: - Job covers three years of onsite warranty for all the Lift parts with Full Comprehensive Annual Maintenance Contract as per the maintenance schedule.					The agency shall also carry out testing, commissioning and certification of the lifts and provide a comprehensive warranty for a period of two (2) years from the date of commissioning." Here with enclosed detailed report
Non-SOR. 23	Repairing and filling of holes, voids, tie rod holes, and minor honeycombs in reinforced cement concrete (RCC) members such as beams, columns, slabs, and walls, by removing all loose and unsound concrete, cleaning the surface thoroughly, making the surface rough, applying approved bonding agent (SBR/epoxy), and filling with cement mortar in 1:3 (1 cement : 3 fine sand) or polymer modified mortar of approved make, including compacting, finishing the surface flush with surrounding concrete, curing, and disposal of debris within a lead of 50 m, complete as per the direction of Engineer-in-Charge. UP TO 100mm DIA	Nos	16878	250	4219500	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate; hence, the rate is considered reasonable. Executed as per the applying approved bonding agent (SBR/epoxy), and filling with cement mortar in 1:3 (1 cement : 3 fine sand) , hence quantity Supplemented.
Non-SOR. 24	Repairing and filling of holes, up to 200mm dia holes voids, tie rod holes, and minor honeycombs in reinforced cement concrete (RCC) members such as beams, columns, slabs, and walls, by removing all loose and unsound concrete, cleaning the surface thoroughly, making the surface rough, applying approved bonding agent (SBR/epoxy), and filling with cement mortar in 1:3 (1 cement : 3 fine sand) or polymer modified mortar of approved make, including compacting, finishing the surface flush with surrounding concrete, curing, and disposal of debris within a lead of 50 m, complete as per the direction of Engineer-in-Charge.	Nos	9666	350	3383100	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate; hence, the rate is considered reasonable. Executed as per the applying approved bonding agent (SBR/epoxy), and filling with cement mortar in 1:3 (1 cement: 3 fine sand) , hence quantity Supplemented.
Total Amount					188336712	


 Group Director (ENC)
 Chairman


 Chief Engineer
 Convenor

S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
	system with telephone instrument in Lift car, LMR & FCC/ground floor Clear Car size of 1600 mm wide x 1500 mm deep x 2400 mm high. CCTV surveillance system comprises of 2nos minimum 2.0MP FHD IP based vandal proof Dome camera in lift car & in LMR/inside lift shaft top aimed on Lift machinery & controller with NVR kept in LMR/FCC with HDR data backup for 60 days with 18" FHD TV monitor, to be kept in FCC/LMR as directed by Engineer In Charge LOP with SS face plate having recess/surface push button box for all landings with scrolling UP/DN LED indicator having metallic push buttons with Braille Code & luminous indicator around button with CPI, Lift car arrival & next travel direction audio-visual indication at all landings Lift controller based on microprocessor/ PLC with VVVF Drive having closed loop control system or VF regenerative closed loop, with IBMS compatible having necessary port, control panel duly wired with proper size & strength copper wire for power & control circuit, with provision for addition of floor/control card & allied accessories control panel having enclosure of 1.5mm CRCA sheet with powder coating with IP54 Protection class ARD complete with necessary SMF VRLA batteries Fireman controller having fireman switch at fire Landing-ground floor, Lift Machine of Gearless PMSM of suitable kW with Traction pulley, OSG, electromagnetic brakes, entire assembly mounted on adequate size girders duly fixed on LMR floor/ shaft walls complete with main/diverter traction sheaves, suspension wire ropes/belts of adequate size & strength Other mechanical parts such as 'T' section adequate size guide rails for car & counter weight with brackets fasteners, counter weight frame with necessary blocks, buffers with necessary support arrangement, MS pit ladder etc. erected with necessary steel work Minor civil work for alteration if any and erection of door frames and accessories, erection buffers, erection of lift machinery, adequate size core cuts if required & scaffolding for erecting guide rails fixing of girders for mounting lift machine etc. complete as per specification no. LFT. ?Lift shaft available having clear size of 2425 mm wide x 1925 mm deep 1600 mm Pit depth, 4150 mm Overhead etc as required including for Lift travelling up to eight floors or at a speed of 1.5 to 1.75 mps, for Lift having 1000/1100mm wide x 2100mm high clear entrance in 1.5mm thick SS 304 grade landing door [Two panel-as approved by Engineer-In-Charge], this includes all necessary accessories like LOP's with UP/DN buttons-arrows-indicators, extension of guide rails, shaft wiring with trucking, traveling cables, main hoisting ropes/belts, & OSG rope					due to prolonged storage and exposure to environmental conditions. It was also examined whether the existing lifts should be replaced with entirely new lift systems. However, in certain blocks, the lift doors, door frames, guide channels and allied components had already been installed. Procurement of new lifts would necessitate dismantling and removal of the existing installed components, resulting in avoidable wastage of materials and loss of residual value. Further, the salvaged value of the dismantled materials would be minimal when compared to their original cost. It is estimated that the provision of entirely new lift systems would involve an expenditure of approximately ₹55.00 lakh to ₹56.00 lakh per lift, leading to a substantial additional financial burden on the project. In view of the above and considering the present operational requirements, statutory safety standards, and the conditions stipulated for obtaining Lift NOC from the competent authority, comprehensive retrofitting and rehabilitation of the existing lift systems has been considered the most economical and technically feasible option. The scope of work includes replacement of the electronic control system, wire ropes, motor, drive mechanism, safety components, and all other associated materials and accessories required for safe and reliable operation, while retaining usable existing components, including the lift car cabin wherever found serviceable.


Group Director (ENC)

Chairman


Chief Engineer

Convenor

S.No	Description of Item of work	Unit	AS PER WORK SLIP-II			Remarks
			Qty	Rate	Amount	
	landing doors with all accessories etc. necessary for the normal safe functioning of lift installation complete. For Full Collective control system. General: - Job includes entire procedure of obtaining all necessary erection permissions & "License to Work the Lift" from Electrical Inspector (Lifts) with submission to the Engineer In Charge. Warrantee: - Job covers three years of onsite warranty for all the Lift parts with Full Comprehensive Annual Maintenance Contract as per the maintenance schedule.					The agency shall also carry out testing, commissioning and certification of the lifts and provide a comprehensive warranty for a period of two (2) years from the date of commissioning."
Non-SOR. 23	Repairing and filling of holes, voids, tie rod holes, and minor honeycombs in reinforced cement concrete (RCC) members such as beams, columns, slabs, and walls, by removing all loose and unsound concrete, cleaning the surface thoroughly, making the surface rough, applying approved bonding agent (SBR/epoxy), and filling with cement mortar in 1:3 (1 cement : 3 fine sand) or polymer modified mortar of approved make, including compacting, finishing the surface flush with surrounding concrete, curing, and disposal of debris within a lead of 50 m, complete as per the direction of Engineer-in-Charge. UP TO 100mm DIA	Nos	16878	250	4219500	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate; hence, the rate is considered reasonable. Executed as per the applying approved bonding agent (SBR/epoxy), and filling with cement mortar in 1:3 (1 cement : 3 fine sand) , hence quantity Supplemented.
Non-SOR. 24	Repairing and filling of holes, up to 200mm dial holes voids, tie rod holes, and minor honeycombs in reinforced cement concrete (RCC) members such as beams, columns, slabs, and walls, by removing all loose and unsound concrete, cleaning the surface thoroughly, making the surface rough, applying approved bonding agent (SBR/epoxy), and filling with cement mortar in 1:3 (1 cement : 3 fine sand) or polymer modified mortar of approved make, including compacting, finishing the surface flush with surrounding concrete, curing, and disposal of debris within a lead of 50 m, complete as per the direction of Engineer-in-Charge.	Nos	9666	350	3383100	The Rate is not available in any Government SoR. Adopted rate is based on market quotations and is lower than the prevailing market rate; hence, the rate is considered reasonable. Executed as per the applying approved bonding agent (SBR/epoxy), and filling with cement mortar in 1:3 (1 cement: 3 fine sand) , hence quantity Supplemented.
Total Amount					188336712	


 Group Director (ENC)
 Chairman


 Chief Engineer
 Convenor

Resolution:

Hence, it is 'RESOLVED THAT the above-mentioned 24 Non-SOR items have been duly scrutinized and reviewed by comparing the quotations received with the prevailing market rates through a detailed market rate analysis. Upon such verification, it has been observed that the rates quoted and adopted are lower than the prevailing market rates and are found to be reasonable and justified. Accordingly, the Committee hereby recommended the rates of the said Non-SOR items."



Sri. P.V.K. Bhaskar
(Convenor)
Chief Engineer
APCRDA



Sri. Harshavardhan
(Member)
Chief Engineer (Electrical)
AGICL



Sri. K.S. Chatterji
(Member)
Contract manager Expert
Pg. MC



Sri. P. Muralidhar
(Member)
Chief Engineer PMU
APCRDA



Sri. G. Sudhakar Reddy
(Member)
Chief Engineer
AGICL

Sri. M.V. Rao
(Member)
Chief Engineer
APCRDA



Sri. P.V.K. Bhaskar
(Member)
Chief Engineer
APCRDA



Sri. Ch. Dhanunjaya
(Member)
Chief Engineer
ADCL



Sri. B. Narshima Murty
(Member)
Chief Engineer
ADCL



Sri. R.G. Krishna Reddy
Chairmen
Group Director
ENC- APCRDA

